

Procurement Plan for works

No.	Ref. No.		Description	Type(Goods/ Works/ Non-consulting/ Consulting Services)	Number of Slices / items / subpackages	Review by Bank (Prior/ Post)	Procurement Method	Draft bidding docs	Bank's NO	Specific Procurement Notice	Bid opening	Bid Evaluation Report	NO	Notification of awarding	Contract Signing	Contract completion date	Name and country of supplier/contractor	
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17	18	19	
1	SUCRE-HZI-W-NCB-1.1.1.1.12.-2015	plan	1.1.1.1.12. Upgrade of cuts on Rijeka-Šapjane-State Border line (Obnova usjeka na pruži Rijeka-Šapjane- DG)	Works		Prior	NCB											
		revised			2 lots			15.10.2015.	22.10.2015.	29.10.2015.	26.11.2015.	24.12.2015.	31.12.2015.	11.01.2016.	02.02.2016.	110 days		
		actual						15.10.2015.	5.11.2015.	6.11.2015.	10.12.2015.	24.12.2015.	13.01.2016.	Rejection of All Bids				
1.a	SUCRE-HZI-W-NCB-1.1.1.1.12.-2/2016	plan	1.1.1.1.12. Upgrade of cuts on Rijeka-Šapjane-State Border line (Obnova usjeka na pruži Rijeka-Šapjane- DG)	Works		Prior	NCB Rebidding											
		revised			7 lots						13.06.2016.	30.08.2016.	10.10.2016.	12.10.2016.	30.10.2016.			
		actual							23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.				
		plan		1.lot												90 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.	13.12.2017.		Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
		plan		2. lot												90 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.	31.10.2017.		Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
		plan		3. lot												140 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	11.11.2016. I Aneks 8.5.2017.	30.08.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Barača 19.	
		plan		4. lot												100 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.	31.10.2017.		Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
		plan		5. lot												100 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.	20.09.2017.		Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
		plan		6. lot												90 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.	20.09.2017.		Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
		plan		7. lot												90 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	22.8..2016.	17.10.2016.	24.10.2016.	24.11.2016.			Zajednica ponuditelja: Cenoza promet d.o.o. Lisac 8, 51217 Klana i GP KRK d.d. Stjepana Radića 31, 51500 Krk, HRVATSKA	
2.	SUCRE-HZI-W-NCB-1.1.1.1.13.	plan	1.1.1.1.13. Repairs to cuts on Zagreb Main Station – Rijeka line (Sanacija usjeka na pruži Zagreb GK – Rijeka)	Works		Post	NCB											
		revised			3 lots			1.12.2015.		11.12.2015.	20.1.2016.	27.1.2016.		22.2.2016.	29.2.2016.	270 days		
		actual						1.12.2015.		11.12.2015.	20.1.2016.			Rejection of All Bids				
2.a	SUCRE-HZI-W-NCB-1.1.1.1.13.-2/2016	plan	1.1.1.1.13. Repairs to cuts on Zagreb Main Station – Rijeka line (Sanacija usjeka na pruži Zagreb GK – Rijeka)	Works		Post	NCB Rebidding											
		revised			10 lots						13.06.2016.	10.09.2016.		30.9.2016.	30.10.2016.			
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.						
		plan		1. lot										1.12.2016.	14.12.2016.	70 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		1.12.2016.	14.12.2016.		SŽ –ŽELEZNIŠKO GRADBENO PODJETJE LJUBLJANA d.d. Ob zeleni jami 2, 1000 Ljubljana, Republika Slovenija		
		plan		2. lot										20.07.2017.	31.07.2017.	130 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Barača 19.		
		plan		3. lot										20.07.2017.	31.07.2017.	130 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Barača 19.		
		plan		4. lot										1.12.2016.	14.12.2016.	190 r/d od uvod.u posao		
		actual						23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		1.12.2016.	14.12.2016.		SŽ –ŽELEZNIŠKO GRADBENO PODJETJE LJUBLJANA d.d. Ob zeleni jami 2, 1000 Ljubljana, Republika Slovenija		
		plan		5. lot										20.07.2017.	31.07.2017.	140 r/d od uvod.u posao		

Procurement Plan for works

No.	Ref. No.		Description	Type(Goods/ Works/ Non-consulting/ Consulting Services)	Number of Slices / items / subpackages	Review by Bank (Prior/ Post)	Procurement Method	Draft bidding docs	Bank's NO	Specific Procurement Notice	Bid opening	Bid Evaluation Report	NO	Notification of awarding	Contract Signing	Contract completion date	Name and country of supplier/contractor	
1	2	3	4	5	6	8	9	10	11	12	13	14	15	16	17	18	19	
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
		plan			6. lot									20.07.2017.	31.07.2017.	150 r/d od uvod.u posao		
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.	21.12.2017.	Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
		plan			7. lot									20.07.2017.	31.07.2017.	150 r/d od uvod.u posao		
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
		plan			8. lot									1.12.2016.	15.12.2016.	120 r/d od uvod.u posao		
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		1.12.2016.	15.12.2016.	13.12.2017.	Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
		plan			9. lot									20.07.2017.	31.07.2017.	150 r/d od uvod.u posao		
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		13.07.2017.	18.07.2017.		Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
		plan			10. lot									1.12.2016.	15.12.2016.	270 r/d od uvod.u posao		
		actual							23.04.2016.	11.5.2016	13.06.2016.	08.09.2016.		1.12.2016.	15.12.2016.	13.7.2017.	Zajednica ponuditelja: SWIETELSKY Podružnica Nova cesta 192., 10000 Zagreb, Hrvatska, MONTERA d.o.o. 51000 Rijeka, Vukovarska ulica 76. i OCTOPUS RIJEKA d.o.o., 51000 Rijeka Milutina Baraća, 19.	
3.	SUCRE-HZI-W-ICB-1.4.1.3.9.	plan	1.4.1.3.9. Reconstruction of line - Obnova dionice Savski Marof-Podsused Tvornica, pruga DG-Savski Marof-Zagreb Gk *	Works		Prior	ICB											
		revised							01.04.2018.	15.04.2018.	20.04.2018.	15.06.2018.	15.07.2018.	25.7.2018.	1.8.2018	20.8.2018		
		actual																
		plan	TOTAL (Part D)															
		revised																
		actual																